

APPENDIX B - PRODUCTION SUMMARY

DATE	FIELD ACTIVITIES AND OBSERVATIONS	PROCESSOR COMMENTS AND OBSERVATIONS	LINE	LINE START	LINE END	TX START	TX END	READ (km)		
								MT	IP	IP CURRENT EXTENSIONS
Ketza Project CA00681T- Production Summary										
9-Jul-09	Mob from Whitehorse to Ketza Mine camp	Mob from Whitehorse to Ketza Mine camp								
10-Aug-09	Setup infinite, GPS & picket part of line, do PST & setup remote	Setup infinite, GPS & picket part of line, do PST & setup remote								
11-Aug-09	Finish GPS & picketting first line & part of 2nd line; setup line, and waited for batteries from the truck that broke down in Whitehorse	Finish GPS & picketting first line & part of 2nd line; setup line, and waited for batteries from the truck that broke down in Whitehorse								
12-Aug-09	Read IP & MT	Read IP & MT	L0N	0E	2400E	650W	3050E	2.4	0.1	0.7
13-Aug-09	Read IP	Read IP	L0N	0E	2400E	650W	3050E		2.3	0.6
14-Aug-09	Move to L600N, Start IP and MT	Read 7 Tx's for IP, Start MT	L600N	0E	2400E	650W	3050E		0.2	0.3
15-Aug-09	Continue reading IP and MT	More LF MT events needed due to noisy results from the previous night	L600N	0E	2400E	650W	3050E	2.4	2.2	1.0
16-Aug-09	Pick up L600N and start GPS & picket of L400N	Pick up L600N and start GPS & picket of L400N								
17-Aug-09	Start Setup of L400N. Not finished due to dangerous conditions & falling rocks.	Start setup of L400N.								
18-Aug-09	Start reading IP and read MT	Start reading IP and read MT	L400N	0E	2400E	650W	3050W	2.4	0.4	0.3
19-Aug-09	Finish IP, picket L200N	Finish IP, picket L200N	L400N	0E	2400E	650W	3050W		2.0	1.0
20-Aug-09	L200N deemed too dangerous, pick up gear from the field and pack up trucks	L200N deemed too dangerous, pick up gear from the field and pack up trucks								
21-Aug-09	De-mob to Whitehorse	De-mob to Whitehorse								
	TOTAL SURVEY COVERAGE (KM) AND			0				7.2	7.2	3.9