

Weather Day	PERSONNEL : 80 Person-Days BAD WEATHER : 0 Person-Weather Days DAYS ON THE JOB : 21 days				
weather day	Men-Weather Days	Georges Belcourt	Dimitri Spasov	Jared Kite	Matthew Ford
*1/2 weather day*					
Current Job	0	20	20	20	20
Sep 2017 Totals	0	6	6	6	6
Oct 2017 Totals	0	14	14	14	14
Nov 2017 Totals	0	0	0	0	0
Sat 23-Sep-2017	*				
Sun 24-Sep-2017	*	mobe to Silver Trail Inn	mobe to Silver Trail Inn	mobe to Silver Trail Inn	mobe to Silver Trail Inn
Mon 25-Sep-2017	*	setup/IP	setup/IP	setup/IP	setup/IP
Tue 26-Sep-2017	*	IP	IP	IP	IP
Wed 27-Sep-2017	*	IP	IP	IP	IP
Thu 28-Sep-2017	*	IP	IP	IP	IP
Fri 29-Sep-2017	*	IP	IP	IP	IP
Sat 30-Sep-2017	*	IP	IP	IP	IP
Sun 1-Oct-2017	*	IP	IP	IP	IP
Mon 2-Oct-2017	*	IP	IP	IP	IP
Tue 3-Oct-2017	*	IP	IP	IP	IP
Wed 4-Oct-2017	*	IP	IP	IP	IP
Thu 5-Oct-2017	*	IP	IP	IP	IP
Fri 6-Oct-2017	*	IP	IP	IP	IP
Sat 7-Oct-2017	*	IP	IP	IP	IP
Sun 8-Oct-2017	*	IP	IP	IP	IP
Mon 9-Oct-2017	*	IP	IP	IP	IP
Tue 10-Oct-2017	*	IP	IP	IP	IP
Wed 11-Oct-2017	*	IP	IP	IP	IP
Thu 12-Oct-2017	*	IP	IP	IP	IP
Fri 13-Oct-2017	*	cleanup gear/pack	cleanup gear/pack	cleanup gear/pack	cleanup gear/pack
Sat 14-Oct-2017	*	demobe to WH	demobe to WH	demobe to WH	demobe to WH
Sun 15-Oct-2017	*				



## GGC-17144-YT Goodman IP

Program	GGC-17144-YT Goodman IP			
	IP Survey		Linecutting	
	line-km	Grid/Line	line-km	Grid/Line
Current Job	10.600		0.000	
Sat 23-Sep-2017				
Sun 24-Sep-2017				
Mon 25-Sep-2017	0.325	Goodman L4000		
Tue 26-Sep-2017	0.625	Goodman L4000		
Wed 27-Sep-2017	0.650	Goodman L4000		
Thu 28-Sep-2017	0.400	Goodman L3000		
Fri 29-Sep-2017	0.700	Goodman L3000		
Sat 30-Sep-2017	0.500	Goodman L3000		
Sun 1-Oct-2017	0.500	Goodman L2000		
Mon 2-Oct-2017	0.600	Goodman L2000		
Tue 3-Oct-2017	0.500	Goodman L2000		
Wed 4-Oct-2017	0.800	Goodman L1000		
Thu 5-Oct-2017	0.700	Goodman L1000		
Fri 6-Oct-2017	0.350	Goodman L1000		
Sat 7-Oct-2017	0.650	Goodman L5000		
Sun 8-Oct-2017	0.700	Goodman L5000		
Mon 9-Oct-2017	0.600	Goodman L5000		
Tue 10-Oct-2017	0.550	Goodman L6000		
Wed 11-Oct-2017	0.800	Goodman L6000		
Thu 12-Oct-2017	0.650	Goodman L6000		
Fri 13-Oct-2017				



## GGC-17144-YT Goodman IP

**DATE:**

Saturday, October 14, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature -3C in morning. -1C afternoon. Light snow all morning.

### Notes (production comments, incidents, other)

Truck and trailer packed and ready. Drive crew and gear to Whitehorse.



## GGC-17144-YT Goodman IP

**DATE:**

Friday, October 13, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature -3C in morning. -1C afternoon. Light snow all morning.

### Notes (production comments, incidents, other)

Wound up all remaining wire on the grid and packed up Tx tent and all boxes. Loaded truck and brought everything back to the lodge where we repacked all of the boxes and got everything loaded onto the trailer. Quad back on the truck and ready to drive to WH in the morning.



## GGC-17144-YT Goodman IP

**DATE:**

Thursday, October 12, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature -5C in morning. -1C afternoon. Snow on the ground up high, snow on road mostly melted by days end from the sun.

### Notes (production comments, incidents, other)

Walked in and finished reading L6000. Completed 650m today without issues. Moved all cables back to the truck today, still have some wire to wind up on L5000, L6000 and the infinite line tomorrow.



## GGC-17144-YT Goodman IP

**DATE:**

Wednesday, October 11, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature -4C in morning. -1C afternoon. Snow on the ground up high, snow on road mostly melted by days end from the sun.

### Notes (production comments, incidents, other)

Walked in from the road & continued reading L6000. Completed 800m today, down the hill and across the creek. Bush is getting a bit thick in places, and still snow on ground here. Should be able to finish the line tomorrow.



## GGC-17144-YT Goodman IP

**DATE:**

Tuesday, October 10, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature -5C in morning. -2C afternoon. Snow on the ground up high, light snow falls by end of day.

### Notes (production comments, incidents, other)

Setout all grey cables on L6000, and begin reading by 11:30. Lots of snow and ice on some connectios, found one bad cable this morning. Completed 550m and staged wire spools on line for tomorrow.



## GGC-17144-YT Goodman IP

**DATE:**

Monday, October 9, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature 0C in morning. +1C afternoon. Snow on the ground up high, sunshine by end of day.

### Notes (production comments, incidents, other)

Finish readings on L5000. Client extended us 200m to the west. Packed out all grey cables and wound up half of the current wire by the end of the day. Ready for new L6000 in the morning. This will be our last line.





## GGC-17144-YT Goodman IP

**DATE:**

Sunday, October 8, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature 0C in morning. +1C afternoon. Rain all day, turned to snow up high on the line.

### Notes (production comments, incidents, other)

Kept taking readings on L5000. through the valley and upwards to the west. Rain all day, turned to snow later on, up higher on the hill. On the drive home the snow started to accumulate on the road at km 4. About 2 inches on the highway back at the Lodge.



## GGC-17144-YT Goodman IP

**DATE:**

Saturday, October 7, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature 5C in afternoon, 0C in morning. Sunshine and warming up from frost overnight.

### Notes (production comments, incidents, other)

Started L5000 from the Tx with a new motherline. Laid out cables and started reading by 11:20am. Finished 650m of readings and walked back to the truck by 5pm.



## GGC-17144-YT Goodman IP

**DATE:**

Friday, October 6, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature 4C in afternoon, +1C in morning. Rain, mist, then more rain.

### Notes (production comments, incidents, other)

Finished all reading on the end of L1000. Walked back all cables and wound up all wire. Set new infinite for tomorrow, and wound up old infinite wire to the Tx. Ready to deploy to L5000 in the morning. Finished and at the truck by 5pm. A long, wet day.



## GGC-17144-YT Goodman IP

**DATE:**

Thursday, October 5, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature +5C in afternoon, +1C in morning. Sunny and calm.

### Notes (production comments, incidents, other)

Continued reading on L1000, walked in from the road again. Completed 700m of readings and walked back down the line to the road. Rain last night made the bush very wet this morning. Blackflies were back after the sun warmed them up and dried their wings. Hoping for colder temps at night.



**GGC-17144-YT Goodman IP**

<b>DATE:</b>	Wednesday, October 4, 2017
--------------	----------------------------

<b>PREPARED BY:</b>
Georges Belcourt

LOGISTICS		
Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

<b>Comments</b>
<b>Weather</b>
Temperature +6C in afternoon, +1C in morning. Sunny and calm.

<b>Notes (production comments, incidents, other)</b>
Setup and reading on L1000. Walked in from the road, so able to start a bit sooner than most days. Steep uphill climb but ok for this line. Completed 800m of readings and walked back to the road. Blackflies.



## GGC-17144-YT Goodman IP

**DATE:**

Tuesday, October 3, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature +4C in afternoon, +1C in morning. Sunny and calm.

### Notes (production comments, incidents, other)

Finished readings up the hill on L2000. moved all cables to L1000 and laid them out ready for readings. All wire was spooled up and moved back to the start of the Lines. Should be a quick start to the morning. A short 265m hike in (up) from the road to the start of L1000. 500m production today, Georges went to Mayo for gas in the evening.



## GGC-17144-YT Goodman IP

**DATE:**

Monday, October 2, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature +3C in afternoon, -1C in morning. Sunny and calm.

### Notes (production comments, incidents, other)

Continued reading on L2000, had an issue with broken motherline in the morning. Completed 600m and starting to go up the hill on the south-west side of the creek.



## GGC-17144-YT Goodman IP

**DATE:**

Sunday, October 1, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature +3C. Colder in morning, no more black flies!

### Notes (production comments, incidents, other)

Setup all grey cables on L2000 in morning, ready to collect data at 12:30pm. Read until 4:45pm, almost back to the cut trail. 500m completed and no issues today.





**GGC-17144-YT Goodman IP**

<b>DATE:</b>	Saturday, September 30, 2017
--------------	------------------------------

<b>PREPARED BY:</b>
Georges Belcourt

LOGISTICS		
Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

<b>Comments</b>
<b>Weather</b>
Temperature +3C. Mostly sunny all day, no rain. Few clouds here and there.

<b>Notes (production comments, incidents, other)</b>
Finished reading on L3000. Completed a total of 500m working our way up the steep slope. Had a few issues with bad cables after lunch, took a bit of troubleshooting. After completing all the data points, the wire was all wound up and moved over to L2000. Half of the grey cables are staged on 2000 and ready for the morning.



## GGC-17144-YT Goodman IP

**DATE:**

Friday, September 29, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature +8C. Clouds clearing, sunshine dries up the woods somewhat. A nice day today.

### Notes (production comments, incidents, other)

Continued reading on L3000. Completed a total of 700m working our way across the creek and up the steep slope. Sunshine helped us today. Some of the steep spots had tight woods, but for the most part it was very good going. We will have to put cables out in the morning before reading, but then will be able to start moving cables over to the next line.



## GGC-17144-YT Goodman IP

**DATE:**

Thursday, September 28, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature +5C morning cloudy with light rain, getting worse throughout the day. Clearing at 4pm. A wet wet day.

### Notes (production comments, incidents, other)

Setup all cables and wire on L3000. Started taking readings by noon. Rain today cause a few issues with the Rx connections, all of the crew in the field were very wet. Quit a bit early and packed out the extra cables we no longer needed. 400m completed on L3000, not much topographic relief yet. We will start going up the hill once across the creek tomorrow. Georges went to Mayo for gas and a few supplies at the store after 6pm.



## GGC-17144-YT Goodman IP

**DATE:**

Wednesday, September 27, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature +5C morning cloudy with light rain starting at 2pm. Wet day

### Notes (production comments, incidents, other)

Finished last of L4000 by 4pm. (650m) Brought all grey cables (26) back to central location ready to deploy on L3000 tomorrow. Wire pulled/wound back to collection sites, for easy move across to the next line.



## GGC-17144-YT Goodman IP

**DATE:**

Tuesday, September 26, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature +9C. Sunshine most of the day. Early morning fog/clouds on the drive in but clear for the rest of the workday.

### Notes (production comments, incidents, other)

Continued work on L4000, all went well. Completed 625m with a reasonable amount left for tomorrow. A few tight spot walking through the trees, but mostly passable for the IP.



## GGC-17144-YT Goodman IP

**DATE:**

Monday, September 25, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature+10C. Overcast and rainy in the morning, clearing up after lunch.

### Notes (production comments, incidents, other)

Drove truck and trail up the road to staging area and started setup. Road was fairly muddy and wet, barely passable with our full loaded setup. Lots of work going on between km 25 and 27. Organized gear and laid out cables on L4000. took a few hundred meters of data in the afternoon. All looking good. Rainy most of the day



## GGC-17144-YT Goodman IP

**DATE:**

Sunday, September 24, 2017

**PREPARED BY:**

Georges Belcourt

### LOGISTICS

Type	Contractor	Hrs or units
Helicopter		
350 Ford flatdeck		1
Quad		2
Other		
Other		
Other		
Other		

### Comments

#### Weather

Temperature+12C. Sunshine all the way to Mayo. Cloudy and rainy at Silver Trail Inn.

### Notes (production comments, incidents, other)

Crew packed food order and geophysics gear into trailer. Geophysics crew drove to Silver Trail Inn via Mayo. Setup in rooms and kitchen at the Lodge, all ready for work tomorrow.