

MAP No. 115 0 11  
PLACER ASSESSMENT REPORT  
PROSPECTUS  
CONFIDENTIAL  
OPEN FILE

<input checked="" type="checkbox"/>
<input type="checkbox"/>
<input checked="" type="checkbox"/>
<input type="checkbox"/>

DOCUMENT NO.: 120104  
MINING DISTRICT: Dawson  
TYPE OF WORK: Rotary Drilling

REPORT FILED UNDER: J. O' Neill

DATE PERFORMED: November 20-23, 1988 DATE FILED: January 11, 1989

LOCATION	LAT.	63° 35' N	AREA: Montana Creek
	LONG.	139° 00' W	

CLAIM NAME & NO. PL 7897


VALUE \$	NA
WORK DONE BY:	H. Gillam
WORK DONE FOR:	J. O' Neill
DATE TO GOOD STANDING	REMARKS:
	MONTANA CREEK

*Please Microfilm as Title Page.*

62025  
13900

Dawson M.D.  
Montana CK

115011



PC 7897  
INDEX ONLY

PLACER DRILL SAMPLING REPORT

DATE: 11/20 - 11/23 / 1988 TIME: \_\_\_\_\_  
CROSS CUT #1  
DRILL HOLE NO. \_\_\_\_\_

**120104**

DRILLER: H. Gilliam & J. Le Gros DIAMETER OF HOLE: 6"  
HELPER: S. Erickson DEPTH OF CASING: 0  
DEPTH OF OVERBURDEN: \_\_\_\_\_ DRILLING TIME: \_\_\_\_\_  
DEPTH TO BEDROCK: \_\_\_\_\_ DRILL PREPARATION: \_\_\_\_\_  
TOTAL FOOTAGE DRILLED: \_\_\_\_\_ DOWNTIME: \_\_\_\_\_

FOOTAGE	SAMPLE NUMBER	REMARKS
Hole #1	0-15' muck 15-18 sand 18-19 sand 19-25' coarse sand 25-29' Bedrock	2 colors -> 1 & value soft decomposed schist
Hole #2	0-15 muck 15-27 sand 27-30 Bedrock	nothing soft
Hole #3	0-16' muck 16-20' sand 20-24' Bedrock	3 colors 1 & value soft
Hole #4	0-17' muck	

GENERAL COMMENTS: 17-22 1/2' sand 3 color 1 & value  
22 1/2'-25' Bedrock soft

a cat trench was dug to the depth of 10' on the hillside (west side) above the creek. Ground had been stripped some years previous. Material encountered was 1' overburden, 1-3' sand, 3-10, sand & rounded gravel, gravel was up to 3" diameter, a red fine gravel layer was encountered at 8 to 9'. at 10' frozen muck was encountered and trench terminated. Indicated that this material was slide material. no colors. 5 hours spent on trench

CENTRATOR REMARKS:

SIGNED

(DRILLER) Marc Gilliam  
(CO-REP)



7897  
120164

PLACER DRILL SAMPLING REPORT

DATE: 11/25 - 26, 1988 TIME: \_\_\_\_\_ DRILL HOLE NO. \_\_\_\_\_

**120164**

DRILLER: G. Ham & Co Cross DIAMETER OF HOLE: \_\_\_\_\_  
HELPER: S. Erickson DEPTH OF CASING: \_\_\_\_\_  
DEPTH OF OVERBURDEN: \_\_\_\_\_ DRILLING TIME: \_\_\_\_\_  
DEPTH TO BEDROCK: \_\_\_\_\_ DRILL PREPARATION: \_\_\_\_\_  
TOTAL FOOTAGE DRILLED: \_\_\_\_\_ DOWNTIME: \_\_\_\_\_

FOOTAGE	SAMPLE NUMBER	REMARKS
Hole # 5	0-16' muck	
	16-26' coarse sand	6 colors approximately 3 #
	26'-29' Bedrock	Hard Bedrock greenstone.
Hole # 6	0-15' muck	lost Bit at 15' - Program ended

GENERAL COMMENTS:  
Total drilling was 152'  
Road building & repair on site (10am) 28 hours  
Trenching with tractor 5 hours

CENTRATOR REMARKS:  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

SIGNED (DRILLER) Harold G. Ham  
(CO-REP)