

Hole No.: BRO-021	Depth: 117.00 m	Horizontal Length: 0.00 m	Project: 1710
Location Data:			
Property:	Selwyn Project	Claim Name:	DON 101
Mining District:	Selwyn Basin	Grant Number:	Y 64966
Province/Territory:	Yukon		
UTM Co-Ordinates & Altitude of Drill Hole Collar:			
UTM Easting:	486412.10 m	True Azimuth:	25.0 °
UTM Northing:	6929142.20 m	Hole Angle:	-75.0 °
Elevation (m):	1500.02 m	NTS Name:	Placer Creek
		UTM Datum:	NAD 83
		UTM Grid Zone:	9
		NTS Number:	105I06
Grid Co-Ordinates of Drill Hole Collar:			
Grid Easting (m):	0.00 m	Grid Name:	HP 06
Grid Northing (m):	0.00 m	Grid Type:	100M
Grid Azimuth:	85.0 °		
Dimond Drilling Contract:			
Drilled By:	NL-04	Date Drilling Start:	29-Jul-15
		Date Finish:	31-Jul-15
Diamond Drill Core:			
Logged By:	EH	Date Logging Start:	12-Aug-15
		Date Finish:	12-Aug-15
Legend for Core Logging Codes: PAX			
Core Size:	NQ3	Cemented:	No
Casing Depth:	30.40 m	Casing Pulled:	Yes
Water Depth:	0.00 m	Overburden Depth:	30.40 m
Level:		Section:	
		Drift:	

Selwyn Project

Diamond Drill Log

Survey Data for Hole

BRO-021

Hole Comments:

Wed, Jul 29 --- DS: Moved drill to new set-up HCE-811 (HCE-821). Robert, Brandon and ton help with move, install waterline, move all NQ rods up to site, HQ rods down. NS: Drilled from 0-42m. Ream casing (3m), low recovery sand and clay. Surveyed at 15m (failed survey) and 30m. Hole is good. No return. Current lithology unknown as core still at drill.

=====

Thu, Jul 30 --- DS: Drill down in morning while drillers aiding with NL-03 move; Drilled from 42-72m in clay with very poor recovery. NS: Drilled from 72-117m. Reamed from 72-78m. Hole shut down in CCMS right before shift change @117m EOH.

=====

Fri, Jul 31 ---

<i>Depth</i>	<i>Dip</i>	<i>Azimuth</i>
0.00	-75.0	25.0
30.00	-74.8	26.1



Hole Number:
BRO-021

Selwyn Chihong Mining Ltd.
#2701- 1055 West Georgia
Vancouver, British Columbia
Canada, V6E 0B6

[illegible]