

Hole No.: BRO-023	Depth: 72.00 m	Horizontal Length: 0.00 m	Project: 1710
Location Data:			
Property:	Selwyn Project	Claim Name:	HP 11
Mining District:	Selwyn Basin	Grant Number:	YB46391
Province/Territory:	Yukon		
UTM Co-Ordinates & Altitude of Drill Hole Collar:			
UTM Easting:	486679.45 m	True Azimuth:	28.0 °
UTM Northing:	6929060.95 m	Hole Angle:	-80.0 °
Elevation (m):	1496.08 m	NTS Name:	Placer Creek
		UTM Datum:	NAD 83
		UTM Grid Zone:	9
		NTS Number:	105I06
Grid Co-Ordinates of Drill Hole Collar:			
Grid Easting (m):	0.00 m	Grid Name:	HP 06
Grid Northing (m):	0.00 m	Grid Type:	100m
Grid Azimuth:	85.0 °		
Dimond Drilling Contract:			
Drilled By:	NL-04	Date Drilling Start:	31-Jul-15
		Date Finish:	01-Aug-15
Diamond Drill Core:			
Logged By:	EH	Date Logging Start:	15-Aug-15
		Date Finish:	15-Aug-15
Legend for Core Logging Codes: PAX			
Core Size:	NQ3	Cemented:	No
Casing Depth:	18.00 m	Casing Pulled:	Yes
Water Depth:	0.00 m	Overburden Depth:	18.00 m
Level:		Section:	
		Drift:	

Selwyn Project

Diamond Drill Log

Survey Data for Hole

BRO-023

Hole Comments:

Fri, Jul 31 --- DS: Shut down BRO-021, tear down and move to new pad BRO-813 (BRO-023). Set casing (15m) and started drilling down to 21m. NS: Drilled down to 66m. Lithology unknown as core still at drill.

=====

Sat, Aug 01 --- DS: Drilled from 66-72m and shut down in CCMS after faulting out of ACTM. EOH survey, tear down and short standby while pad builders finished new pad. Moved to BRO-804 (BRO-024). Set casing. NS: Drilled to 48m, reaming everything. Lithology unknown as core still at drill.

<i>Depth</i>	<i>Dip</i>	<i>Azimuth</i>
0.00	-80.0	28.0
50.00	-80.5	30.3
72.00	-80.5	32.9

