

<b>Hole No.:</b> BRO-028	<b>Depth:</b> 90.00 m	<b>Horizontal Length:</b> 0.00 m	<b>Project:</b> 1710
<b>Location Data:</b>			
<b>Property:</b>	Selwyn Project	<b>Claim Name:</b>	DON 101
<b>Mining District:</b>	Selwyn Basin	<b>Grant Number:</b>	Y 64966
<b>Province/Territory:</b>	Yukon		
<b>UTM Co-Ordinates &amp; Altitude of Drill Hole Collar:</b>			
<b>UTM Easting:</b>	486220.68 m	<b>True Azimuth:</b>	22.5 °
<b>UTM Northing:</b>	6929191.21 m	<b>Hole Angle:</b>	-72.5 °
<b>Elevation (m):</b>	1428.38 m	<b>NTS Name:</b>	Placer Creek
		<b>NTS Number:</b>	105I06
<b>Grid Co-Ordinates of Drill Hole Collar:</b>			
<b>Grid Easting (m):</b>	0.00 m	<b>Grid Name:</b>	HP 06
<b>Grid Northing (m):</b>	0.00 m	<b>Grid Type:</b>	100m
<b>Grid Azimuth:</b>	85.0 °		
<b>Dimond Drilling Contract:</b>			
<b>Drilled By:</b>	CYR-01	<b>Date Drilling Start:</b>	06-Aug-15
		<b>Date Finish:</b>	07-Aug-15
<b>Diamond Drill Core:</b>			
<b>Logged By:</b>	EH	<b>Date Logging Start:</b>	19-Aug-15
		<b>Date Finish:</b>	19-Aug-15
<b>Legend for Core Logging Codes:</b> PAX			
<b>Core Size:</b>	NQ3	<b>Cemented:</b>	No
<b>Casing Depth:</b>	15.00 m	<b>Casing Pulled:</b>	Yes
<b>Water Depth:</b>	0.00 m	<b>Overburden Depth:</b>	15.00 m
<b>Level:</b>	<b>Section:</b>	<b>Drift:</b>	

# Selwyn Project

## Diamond Drill Log

### Survey Data for Hole

# BRO-028

**Hole Comments:**

Thu, Aug 06 --- DS: Moved drill and setup, drilled ahead 21m, reamed casing down to 21m. Pumped G-stop down hole, pumped thick mud when started drilling at 21m. NS: Hardly any core recovery from 21m-33m. Had first full run from 51-54m and only 3m run. Toox reflex test at 51m, blocky ground. When core came in this morning, shut down right away in CCMS. Will be moving back to previous pad BRO-815 to complete drilling of ACTM in BRO-019.

=====

Fri, Aug 07 ---

=====

Sat, Aug 08 ---

<i>Depth</i>	<i>Dip</i>	<i>Azimuth</i>
0.00	-72.5	22.5
30.00	-72.5	22.2
51.00	-72.4	21.1
90.00	-72.4	22.0

